Item no	From	Unit	nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
2	Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and as per the direction of engineer in charge of work.							
		CUM						
	Quantity vide 1st & partbill						172.49	
	For poles near lake bund		1	31	0.90	0.90	1.00	25.11	
	For chain link Fencing		1	52	0.45	0.45	0.60	6.32	
	For Grill (Compound)		1	1	47.00	2.00	2.20	206.80	
	For Grill		1	1	12.20	1.50	1.50	27.45	
	Gallery Back side		1	1	30.00	4.70	0.25	35.25	(5.20+4.20)/2
			1	1	30.00	3.60	0.25	27.00	(4.2+3.0)/2
			1	1	20.00	2.45	0.25	12.25	(3.0+1.9)/2
						Total Qty		**512.67**	
	Deduction For Pillers		1	52	0.45	0.45	0.400	4.21	
						Net Qty		**508.46**	
	Deduct paid Quantity vide 1st & partbill							**172.49**	
	Quantity to be paid							**335.97**	

PMC Contractor Asst. Engineer(Project) Asst. Executive Engineer(Project)

Item no	From	Unit	nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
3	Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per the direction of engineer in charge of work.							
		CUM						
	Quantity vide 1st & partbill						20.69	
	For poles near lake bund	1	31	0.90	0.90	0.150	3.77	
	For chain link Fencing	1	52	0.45	0.45	0.150	1.58	
	For Grill	1	1	47.00	2.00	0.150	14.10	
	For Grill	1	1	12.20	1.50	0.150	2.75	
	Gallery Back side	1	1	30.00	4.70	0.150	21.15	(5.20+4.20)/2
		1	1	30.00	3.60	0.150	16.20	(4.2+3.0)/2
		1	1	20.00	2.45	0.150	7.35	(3.0+1.9)/2
					Total Qty		87.58	
	Deduction For Pillers		52	0.45	0.45	0.150	1.58	
					Total Qty		86.00	
	Deduct paid Quantity vide 1st & partbill						20.69	
	Quantity to be paid						**65.31**	

PMC Contractor Asst. Engineer(Project) 21/5/18 Asst. Executive Engineer(Project) 21/5/18

Item no	From	Unit	nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
15	Fabricating, providing and erecting in poiston of MS Hot dip galvanised Sq. Hallow Poles of 132X132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. Using 12X75mm galvanised flat for alround frame and 20X20mm galvanised forged design with squarefor vertical at 150mmC/C as shown in the drawing including providing forged ornamental arrowhead at top and bottom. The work is inclusive of throughing flat, square rods, placing welding all the joints, including grinding, finishing 2 coats of anticorrosive paint over one coat of metal primer. The rate is inclusive of all materials li MS. Hollow galvanised pipe, flats, forged square rods, cost of labour for all items of work cost painting, welding, cutting, grinding with all lead and lift as per specification including loading and unloading with cost and conveyance of all materials, labour, machinery and incidental charges for the successful completion of the work as per the direction of the engineer-in-charge of the work and as per the direction of engineer in charge of work.							
		Sqm						
	Front Side		1	1	48.50		1.520	73.72
	Checked 30/7		1	1	12.20		1.520	18.54
						Total Qty		92.26

PMC Contractor Asst. Engineer(Project) 30/7/18 Asst. Executive Engineer(Project) 30/7/18

Item no	From	Unit	nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
17	Fabricating, Providing and Erecting in position Hot Dip Galvanised gate Using 72X72X4.8mm square GI pipe frame with top pipe Bending in heavy duty Hydraulic press with sand packing and hot bending to form double arch as per drawing profile , 20mm hot dip galvanised sq rod for verticals at 150mm C/C as shown in the drawing including providing hot dip galvanised forged ornamental design in between sq roads and heads at top , middle, bottom. intermediate supports of 75X12mm and 50X6mm arch bend to hot dip galvanised flats the work is inclusive of throughing GI flat Gi square rods, placing , welding all the joints including grinding , finishing metal puuty , painting two coats enamel painting . the rate is inclusive of all materials like GI square pipe GI Square rods GI froged Designs etc Heavy duty Hinges are made out of 75mm soild SQ. Block assembled wit 20mm dia bearing in 3 Places for each flop Heavy duty locking arrangements at tow places including cost of labour painting erecting charges using hoist pulley cranes with all lead and lift , loading, transportation, unloading, scaffolding charges and all other incidental charges for successful completion of the work as per directions of the engineer - in - charge of the work and as per the direction of engineer in charge of work.								
		Sqm						
	Main Gate			1	4.05		3.300	13.37
	Small Gates			2	1.30		2.600	6.76
						Total Qty		**20.13**
						Limited Qty		**20.10**
	Deduct paid Quantity vide 1st & partbill							**20.10**
	Quantity to be paid							**Nil**

PMC Contractor Asst. Engineer(Project) Asst. Executive Engineer(Project)

Item no	From	Unit	nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
23	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint and as per the direction of engineer in charge of work.							
		Sqm						
	Main Road Side		1	1	100.00		1.80	180.00
	Parking Side		1	1	6.70		1.80	12.06
	Checked		1	1	10.15		1.80	18.27
	Parking Side 30/7 E.E. (Project)		1	1	29.90		1.80	53.82
	All round Transformer		1	1	15.20		2.30	34.96
						Total Qty		299.11

TEJUS CONSULTANTS

PMC Contractor Asst. Engineer(Project) Asst. Executive Engineer(Project)